

# STARS MOTOBRIDGE DIV1 VA-05Q101A - Project Gantt

## Section 3B - Project Schedule

STARS MOTOBRIDGE DIV1 VA-05Q101A		Duration	Task Start	Task Finish	2005						2006													
		Days			Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct				
<b>Summary</b>	<b>Implementation Project</b>	<b>307</b>	<b>7/18/2005</b>	<b>10/2/2006</b>	▶																			
<b>Phase</b>	<b>Contract</b>	<b>30</b>	<b>7/18/2005</b>	<b>8/26/2005</b>	▶																			
Task	Time - Contact Administration and Project Kick off	1	7/18/2005	7/18/2005	▶																			
<b>Milestone</b>	<b>Contract Award</b>	<b>0</b>	<b>7/18/2005</b>	<b>7/18/2005</b>	▶																			
Task	Contract Administration	10	8/1/2005	8/12/2005	▶																			
Task	Project Kick-Off	10	8/15/2005	8/26/2005	▶																			
<b>Phase</b>	<b>Contract Design Review</b>	<b>40</b>	<b>7/18/2005</b>	<b>9/12/2005</b>	▶																			
Task	Time - Design Review and Approval	1	8/29/2005	8/29/2005	▶																			
Task	Site Walks - 25 locations	25	7/18/2005	8/19/2005	▶																			
Task	Review Contract Design	10	8/29/2005	9/12/2005	▶																			
<b>Milestone</b>	<b>Design Approval</b>	<b>0</b>	<b>9/12/2005</b>	<b>9/12/2005</b>	▶																			
<b>Phase</b>	<b>Order Processing</b>	<b>10</b>	<b>9/13/2005</b>	<b>9/26/2005</b>	▶																			
Task	Time - Processing Orders	1	9/13/2005	9/13/2005	▶																			
Task	Process Equipment list	5	9/13/2005	9/19/2005	▶																			
Task	Trial Validation	5	9/20/2005	9/26/2005	▶																			
<b>Milestone</b>	<b>Order Bridged</b>	<b>0</b>	<b>9/26/2005</b>	<b>9/26/2005</b>	▶																			
<b>Phase</b>	<b>Manufacturing and Staging</b>	<b>87</b>	<b>9/27/2005</b>	<b>2/1/2006</b>	▶																			
Task	Time - Programming Configurations	1	9/27/2005	9/27/2005	▶																			
Task	Time - Staging	1	12/15/2005	12/15/2005	▶																			
Task	Manufacture Motorola FNE	45	9/27/2005	11/30/2005	▶																			
Task	Manufacture Non-Motorola Equipment	30	9/27/2005	11/7/2005	▶																			
Task	Develop Programming Configurations	20	9/27/2005	10/24/2005	▶																			
<b>Milestone</b>	<b>Ship to Staging</b>	<b>0</b>	<b>11/30/2005</b>	<b>11/30/2005</b>	▶																			
Task	Receipt and inventory equipment	10	12/1/2005	12/14/2005	▶																			
Task	Stage System	19	12/15/2005	1/13/2006	▶																			
Task	Perform Staging ATP	3	1/16/2006	1/18/2006	▶																			
Task	Ship Equipment to Field	10	1/19/2006	2/1/2006	▶																			
<b>Milestone</b>	<b>CCSI Acceptance</b>	<b>0</b>	<b>2/1/2006</b>	<b>2/1/2006</b>	▶																			
<b>Phase</b>	<b>Installation</b>	<b>147</b>	<b>2/2/2006</b>	<b>8/29/2006</b>	▶																			
<b>Activity</b>	<b>Prime Site Installation (NOC)</b>	<b>10</b>	<b>2/2/2006</b>	<b>2/15/2006</b>	▶																			
Task	Time - Prime Site Installation (NOC)	1	2/7/2006	2/7/2006	▶																			
Task	Receive and inventory	3	2/2/2006	2/6/2006	▶																			
Task	Install 1 Router and 1 Switch	1	2/7/2006	2/7/2006	▶																			
Task	Install OMC and SIP Servers and Firewall	3	2/8/2006	2/10/2006	▶																			
Task	Install 1 WSGU/Dispatch PC	1	2/13/2006	2/13/2006	▶																			
Task	Install Manager PC	1	2/14/2006	2/14/2006	▶																			
Task	ATP/Optimize NOC	1	2/15/2006	2/15/2006	▶																			

# STARS MOTOBRIDGE DIV1 VA-05Q101A - Project Gantt

STARS MOTOBRIDGE DIV1 VA-05Q101A		Duration Days	Task Start	Task Finish	2005					2006										
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
Milestone	Prime Site installation Complete (NOC)	0	2/15/2006	2/15/2006																
Activity	<b>Training</b>	5	2/16/2006	2/22/2006																
Task	Time - Training	1	2/16/2006	2/16/2006																
Task	Perform Training	5	2/16/2006	2/22/2006																
Milestone	Training Complete	0	2/22/2006	2/22/2006																
Activity	<b>Install 1st Division HQ</b>	7	2/23/2006	3/3/2006																
Task	Time - 1st Division HQ	1	2/24/2006	2/24/2006																
Task	Install 1 Router and 1 Switch	1	2/23/2006	2/23/2006																
Task	Install 1 WSGU/Dispatch PC and 1 RGU	2	2/24/2006	2/27/2006																
Task	Install 4 Control Stations	2	2/28/2006	3/1/2006																
Task	Install Manager PC	1	3/2/2006	3/2/2006																
Task	ATP/Optimize 1st Division HQ	1	3/3/2006	3/3/2006																
Milestone	1st Division HQ installation Complete	0	3/3/2006	3/3/2006																
Activity	<b>Install City of Richmond</b>	5	3/6/2006	3/10/2006																
Task	Time - City of Richmond	1	3/6/2006	3/6/2006																
Task	Install-Router, Switch, WSGU/PC, RGU and 2 Control Sta	4	3/6/2006	3/9/2006																
Task	ATP/Optimize County of Amelia	1	3/10/2006	3/10/2006																
Milestone	City of Richmond Install Site Complete	0	3/10/2006	3/10/2006																
Activity	<b>Install City of Petersburg</b>	5	3/13/2006	3/17/2006																
Task	Time - City of Petersburg	1	3/17/2006	3/17/2006																
Task	Install-Router, Switch, WSGU/PC, RGU and 2 Control Sta	4	3/13/2006	3/16/2006																
Task	ATP/Optimize County of Amelia	1	3/17/2006	3/17/2006																
Milestone	City of Petersburg Install Site Complete	0	3/17/2006	3/17/2006																
Activity	<b>Install City of Hopewell</b>	5	3/20/2006	3/24/2006																
Task	Time - City of Hopewell	1	3/24/2006	3/24/2006																
Task	Install-Router, Switch, WSGU/PC, RGU and 2 Control Sta	4	3/20/2006	3/23/2006																
Task	ATP/Optimize County of Amelia	1	3/24/2006	3/24/2006																
Milestone	City of Hopewell Install Site Complete	0	3/24/2006	3/24/2006																
Activity	<b>Install City of Colonial Heights</b>	5	3/27/2006	3/31/2006																
Task	Time - City of Colonial Heights	1	3/31/2006	3/31/2006																
Task	Install-Router, Switch, WSGU/PC, RGU and 2 Control Sta	4	3/27/2006	3/30/2006																
Task	ATP/Optimize County of Amelia	1	3/31/2006	3/31/2006																
Milestone	City of Colonial Heights Install Site Complete	0	3/31/2006	3/31/2006																
Activity	<b>Install County of Amelia</b>	5	4/3/2006	4/7/2006																
Task	Time - County of Amelia	1	4/7/2006	4/7/2006																
Task	Install-Router, Switch, WSGU/PC, RGU and 3 Control Sta	4	4/3/2006	4/6/2006																
Task	ATP/Optimize County of Amelia	1	4/7/2006	4/7/2006																

# STARS MOTOBRIDGE DIV1 VA-05Q101A - Project Gantt

	STARS MOTOBRIDGE DIV1 VA-05Q101A	Duration	Task Start	Task Finish	2005					2006										
					Days	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Milestone	County of Amelia Install Site Complete	0	4/7/2006	4/7/2006																
Activity	Install County of Caroline	5	4/10/2006	4/14/2006																
Task	Time - County of Caroline	1	4/14/2006	4/14/2006																
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	4/10/2006	4/13/2006																
Task	ATP/Optimize County of Caroline	1	4/14/2006	4/14/2006																
Milestone	County of Caroline Install Site Complete	0	4/14/2006	4/14/2006																
Activity	Install County of Charles City	5	4/17/2006	4/21/2006																
Task	Time - County of Charles City	1	4/21/2006	4/21/2006																
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	4/17/2006	4/20/2006																
Task	ATP/Optimize County of Charles City	1	4/21/2006	4/21/2006																
Milestone	County of Charles City Install Site Complete	0	4/21/2006	4/21/2006																
Activity	Install County of Chesterfield	5	4/24/2006	4/28/2006																
Task	Time - County of Chesterfield	1	4/28/2006	4/28/2006																
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	4/24/2006	4/27/2006																
Task	ATP/Optimize County of Chesterfield	1	4/28/2006	4/28/2006																
Milestone	County of Chesterfield Install Site Complete	0	4/28/2006	4/28/2006																
Activity	Install County of Essex	5	5/1/2006	5/5/2006																
Task	Time - County of Essex	1	5/5/2006	5/5/2006																
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	5/1/2006	5/4/2006																
Task	ATP/Optimize County of Essex	1	5/5/2006	5/5/2006																
Milestone	County of Essex Install Site Complete	0	5/5/2006	5/5/2006																
Activity	Install County Dinwiddie	5	5/8/2006	5/12/2006																
Task	Time - County of Dinwiddie	1	5/12/2006	5/12/2006																
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	5/8/2006	5/11/2006																
Task	ATP/Optimize County of Dinwiddie	1	5/12/2006	5/12/2006																
Milestone	County of Dinwiddie Install Site Complete	0	5/12/2006	5/12/2006																
Activity	Install County of Goochland	5	5/15/2006	5/19/2006																
Task	Time - County of Goochland	1	5/19/2006	5/19/2006																
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	5/15/2006	5/18/2006																
Task	ATP/Optimize County of Goochland	1	5/19/2006	5/19/2006																
Milestone	County of Goochland Install Site Complete	0	5/19/2006	5/19/2006																
Activity	Install County of Hanover	5	5/22/2006	5/26/2006																
Task	Time - County of Hanover	1	5/26/2006	5/26/2006																
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	5/22/2006	5/25/2006																
Task	ATP/Optimize County of Hanover	1	5/26/2006	5/26/2006																
Milestone	County of Hanover Install Site Complete	0	5/26/2006	5/26/2006																
Activity	Install County of Henrico	5	5/30/2006	6/5/2006																

# STARS MOTOBRIDGE DIV1 VA-05Q101A - Project Gantt

STARS MOTOBRIDGE DIV1 VA-05Q101A		Duration	Task Start	Task Finish	2005					2006									
					Days	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Task	Time - County of Henrico	1	6/5/2006	6/5/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	5/30/2006	6/2/2006															
Task	ATP/Optimize County of Henrico	1	6/5/2006	6/5/2006															
Milestone	County of Henrico Install Site Complete	0	6/5/2006	6/5/2006															
<b>Activity</b>	<b>Install County of King and Queen</b>	<b>5</b>	<b>6/6/2006</b>	<b>6/12/2006</b>															
Task	Time - County of King and Queen	1	6/12/2006	6/12/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	6/6/2006	6/9/2006															
Task	ATP/Optimize County of King and Queen	1	6/12/2006	6/12/2006															
Milestone	County of King and Queen Install Site Complete	0	6/12/2006	6/12/2006															
<b>Activity</b>	<b>Install County of King George</b>	<b>5</b>	<b>6/13/2006</b>	<b>6/19/2006</b>															
Task	Time - County of King George	1	6/19/2006	6/19/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	6/13/2006	6/16/2006															
Task	ATP/Optimize County of King George	1	6/19/2006	6/19/2006															
Milestone	County of King George Install Site Complete	0	6/19/2006	6/19/2006															
<b>Activity</b>	<b>Install County of King William</b>	<b>5</b>	<b>6/20/2006</b>	<b>6/26/2006</b>															
Task	Time - County of King William	1	6/26/2006	6/26/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	6/20/2006	6/23/2006															
Task	ATP/Optimize County of King William	1	6/26/2006	6/26/2006															
Milestone	County of King William Install Site Complete	0	6/26/2006	6/26/2006															
<b>Activity</b>	<b>Install County of Lancaster</b>	<b>5</b>	<b>6/27/2006</b>	<b>7/3/2006</b>															
Task	Time - County of Lancaster	1	7/3/2006	7/3/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	6/27/2006	6/30/2006															
Task	ATP/Optimize County of Lancaster	1	7/3/2006	7/3/2006															
Milestone	County of Lancaster Install Site Complete	0	7/3/2006	7/3/2006															
<b>Activity</b>	<b>Install County of Louisa</b>	<b>5</b>	<b>7/5/2006</b>	<b>7/11/2006</b>															
Task	Time - County of Louisa	1	7/11/2006	7/11/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	7/5/2006	7/10/2006															
Task	ATP/Optimize County of Louisa	1	7/11/2006	7/11/2006															
Milestone	County of Louisa Install Site Complete	0	7/11/2006	7/11/2006															
<b>Activity</b>	<b>Install County of New Kent</b>	<b>5</b>	<b>7/12/2006</b>	<b>7/18/2006</b>															
Task	Time - County of New Kent	1	7/18/2006	7/18/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	7/12/2006	7/17/2006															
Task	ATP/Optimize County of New Kent	1	7/18/2006	7/18/2006															
Milestone	County of New Kent Install Site Complete	0	7/18/2006	7/18/2006															
<b>Activity</b>	<b>Install County of Northumberland</b>	<b>5</b>	<b>7/19/2006</b>	<b>7/25/2006</b>															
Task	Time - County of Northumberland	1	7/25/2006	7/25/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	7/19/2006	7/24/2006															

# STARS MOTOBRIDGE DIV1 VA-05Q101A - Project Gantt

STARS MOTOBRIDGE DIV1 VA-05Q101A		Duration	Task Start	Task Finish	2005					2006									
					Days	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Task	ATP/Optimize County of Northumberland	1	7/25/2006	7/25/2006															
Milestone	County of Northumberland Install Site Complete	0	7/25/2006	7/25/2006															
Activity	<b>Install County of Nottoway</b>	<b>5</b>	<b>7/26/2006</b>	<b>8/1/2006</b>															
Task	Time - County of Nottoway	1	8/1/2006	8/1/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	7/26/2006	7/31/2006															
Task	ATP/Optimize County of Nottoway	1	8/1/2006	8/1/2006															
Milestone	County of Nottoway Install Site Complete	0	8/1/2006	8/1/2006															
Activity	<b>Install County of Powhatan</b>	<b>5</b>	<b>8/2/2006</b>	<b>8/8/2006</b>															
Task	Time - County of Powhatan	1	8/8/2006	8/8/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	8/2/2006	8/7/2006															
Task	ATP/Optimize County of Powhatan	1	8/8/2006	8/8/2006															
Milestone	County of Powhatan Install Site Complete	0	8/8/2006	8/8/2006															
Activity	<b>Install County of Prince George</b>	<b>5</b>	<b>8/9/2006</b>	<b>8/15/2006</b>															
Task	Time - County of Pince George	1	8/15/2006	8/15/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	8/9/2006	8/14/2006															
Task	ATP/Optimize County of Prince George	1	8/15/2006	8/15/2006															
Milestone	County of Prince George Install Site Complete	0	8/15/2006	8/15/2006															
Activity	<b>Install County of Richmond</b>	<b>5</b>	<b>8/16/2006</b>	<b>8/22/2006</b>															
Task	Time - County of Richmond	1	8/22/2006	8/22/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	8/16/2006	8/21/2006															
Task	ATP/Optimize County of Richmond	1	8/22/2006	8/22/2006															
Milestone	County of Richmond Install Site Complete	0	8/22/2006	8/22/2006															
Activity	<b>Install County of Westmoreland</b>	<b>5</b>	<b>8/23/2006</b>	<b>8/29/2006</b>															
Task	Time - County of Westmoreland	1	8/29/2006	8/29/2006															
Task	Install - Router, Switch, WSGU/PC, RGU and 3 Control St	4	8/23/2006	8/28/2006															
Task	ATP/Optimize County of Westmoreland	1	8/29/2006	8/29/2006															
Milestone	County of Westmoreland Install Site Complete	0	8/29/2006	8/29/2006															
Phase	<b>Acceptance Testing</b>	<b>5</b>	<b>8/30/2006</b>	<b>9/6/2006</b>															
Task	Time - System Testing	1	8/30/2006	8/30/2006															
Task	Perform System Testing	5	8/30/2006	9/6/2006															
Milestone	<b>SATP Acceptance</b>	<b>0</b>	<b>9/6/2006</b>	<b>9/6/2006</b>															
Phase	<b>Finalize</b>	<b>18</b>	<b>9/7/2006</b>	<b>10/2/2006</b>															
Task	Time - Punchlist Resolution	1	9/7/2006	9/7/2006															
Task	Time - Documentation	1	10/2/2006	10/2/2006															
Task	Resolve Punchlist	7	9/7/2006	9/15/2006															
Task	Transition Service/PTC	2	9/18/2006	9/19/2006															
Task	Finalize Documentation	10	9/18/2006	9/29/2006															

# STARS MOTOBRIDGE DIV1 VA-05Q101A - Project Gantt

	STARS MOTOBRIDGE DIV1 VA-05Q101A	Duration	Task Start	Task Finish	2005						2006								
					Days	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
<b>Milestone</b>	<b>Final Acceptance</b>	<b>0</b>	9/29/2006	9/29/2006															◆